

**GENERAL OBLIGATION BOND PROGRAMS  
PROJECTS LOCATED IN AND/OR SERVING COUNCIL DISTRICT SIX**

Prepared by Budget and Planning Division, Finance Department

**March 31, 2009**

| <u>Project Number</u>                       | <u>Title and Description</u>  | <u>Current Status</u>                                    | <u>Appropriations to Date</u> |
|---|---|--|-------------------------------|
| <b>1994 General Obligation Bond Program</b> |   |  |                               |
|   |   | All projects in District 6<br>complete                   | \$ 9,244,000                  |
| <b>1999 General Obligation Bond Program</b> |   |  |                               |
|   | <u>Streets</u>  |  |                               |
| 034004                                      | Citywide Traffic Control<br>Light Emitting Diode (LED) Retrofit   | Complete   | \$ 1,200,000 *                |
| 034009                                      | Traffic Signal Installation & Modification<br>E 41st St & S 102nd E Ave<br>E 55th Pl & S Mingo Rd   | Complete<br>Complete<br>Complete                         | \$ 1,774,000 *                |
| 994620                                      | Residential Street Rehab - Zone 6020  | Complete   | \$ 390,000                    |
| 994635                                      | Residential Street Rehab - Zone 6035  | Complete   | \$ 295,000                    |
| 994640                                      | Residential Street Rehab - Zone 6140  | Complete   | \$ 2,565,000                  |
| 994642                                      | Residential Street Rehab - Zone 6042  | Complete   | \$ 1,855,000                  |
|   | <u>Sanitary Sewer</u>   |  |                               |
| 980130                                      | Upper Mingo SSES<br>Contract I<br>Contract II   | Complete<br>Complete                                     | \$ 2,200,000 ***              |
|   | <u>Stormwater</u>   |  |                               |
| 993300                                      | Concrete Channel Repair/Rehab<br>Tupelo Channel Rehab   | Complete   | \$ 900,000 *                  |
| 993301                                      | Detention Facility Components<br>Summerfield Detention<br>Smittal Pond  | Complete<br>Complete                                     | \$ 180,000 *                  |
| 993302                                      | Citywide Storm Sewers<br>630 S 105th<br>16401 E Admiral Pl<br>34 S 193rd E Ave<br>14900 E 11th<br>630 S 138th E Ave                               | Complete<br>Complete<br>Complete<br>Complete<br>Complete | \$ 896,000 *                  |
| 993303                                      | French Drain Projects<br>12144 E 22nd St  | Complete   | \$ 282,000 *                  |
| 993307                                      | Citywide Small Drainage Projects<br>East Park   | Complete - house removed                                 | \$ 865,000 *                  |
|   | Total   |  | <u>\$ 13,402,000</u>          |
| <b>2005 General Obligation Bond Program</b> |   |  |                               |
|   | <u>Street Projects</u>  |  |                               |
| 054619                                      | Maintenance Zone 6019: Wagon Wheel Blks 15-18:<br>108th E. Ave./105th E. Pl./6th St. S./Del-Rae Addn.: 7th<br>St. S./105th E. Pl./S. Garnett Road | Construction 44% complete.                               | \$ 1,265,000                  |

|   |   |   |                             |
|---|---|---|-----------------------------|
| <b>054620</b>                                   | Maintenance Zone 6020(b): Plainview Heights<br>Addition: 123rd E. Ave. from 11th St. S. to I-44   | Complete                                | \$ 1,000,000                |
| <b>054644</b>                                   | Maintenance Zone 6144(a): Country Lane Addn. : 12th<br>Pl. S./149th E. Ave./Maudlin Resub.: 12th St. S./149th<br>E. Ave./Eleventh Street Acres: 12th St. S./Fidler 2nd<br>Addn.: 12th St. S./141st E. Ave./139th E. Ave./Fidler<br>Addn.: 12th St. S./138th E. Ave. | Construction complete.                  | \$ 1,250,000                |
| <b>054645</b>                                   | Maintenance Zone 6144(b): Romoland : 135th E. Ave.<br>from 11th St. S. to 15th St. S  | Construction 75% complete               | \$ 3,250,000                |
| <b><u>Arterial Street Projects</u></b>          |   |   |                             |
| <b>054005</b>                                   | 11th St. S. - Garnett Rd. to Mingo Rd.  | Construction 95% complete.              | \$ 3,100,000                |
| <b>054010</b>                                   | 41st St. S. - 145th E. Ave. to 177th E. Ave.  | Complete                                | \$ 1,800,000                |
| <b>054018</b>                                   | 145th E. Ave. - 41st St. S. to 31st St. S.  | Design 95% complete,<br>Advertise 02.09 | \$ 100,000                  |
| <b>054019</b>                                   | 145th E. Ave. - 31st St. S. to 21st St. S.  | Construction 80% complete.              | \$ 650,000                  |
| <b>054020</b>                                   | 145th E. Ave. - 21st St. S. to 11th St. S.  | Construction 0% complete.               | \$ 900,000                  |
| <b>054021</b>                                   | Admiral Pl. - 161st E. Ave. to 177th E. Ave.  | Design 95% complet, Advertise<br>09.08  | \$ 1,000,000                |
| <b>054022</b>                                   | Admiral Pl. - 177th E. Ave. to 193rd E. Ave.  | Design 95% complete,<br>Advertise 09.08 | \$ 1,100,000                |
| <b>054033</b>                                   | Pine St. - Garnett Rd. to 129th E. Ave.   | Construction complete.                  | \$ 950,000                  |
| <b>054045</b>                                   | Intersection of Mingo Rd. and Admiral Pl.   | Design 90% complete,<br>Advertise 04.09 | \$ 65,000                   |
| <b>054050</b>                                   | 51st St. S. - Garnett Rd. to Broken Arrow Expwy.<br>Engineering and Design  | Design 50% complete.                    | \$ 300,000                  |
| <b>054055</b>                                   | S. 129th E. Ave. - 41st St. S. to 31st St. S. Engineering<br>and Design   | Design 95% complete.                    | \$ 400,000                  |
| <b><u>Bridge Rehabilitation/Replacement</u></b> |   |   |                             |
| <b>054083</b>                                   | Bridge No. 225 - 10300 East Pine Street over Mingo<br>Creek   | Complete                                | \$ 30,000                   |
| <b>054088</b>                                   | Bridge No. 275A - 10500 East 36th Street North over<br>Mingo Creek  | Complete                                | \$ 40,000                   |
| <b><u>Sanitary Sewer</u></b>                    |   |   |                             |
| Unsewered Area                                  |   |   |                             |
| <b>052206</b>                                   | - Romoland Phase 2  | Construction 100% complete              | \$ 1,100,000                |
| <b>052301</b>                                   | Lower Bird Creek/Spunky Creek Sewer Extension   | Construction 90% complete.              | \$ 4,500,000                |
| <b>052303</b>                                   | Upper Cooley Creek Sewer Extension  | Complete                                | \$ 1,500,000                |
| <b><u>Flood Control</u></b>                     |   |   |                             |
| Small Drainage Projects                         |   |   |                             |
| <b>053306</b>                                   | - Mingo Creek: 9700 Block of E. 3rd St. S.  | Complete                                | \$ 60,000                   |
| <b>053313</b>                                   | - Cooley Creek: 13700 Block E. 11th St. S.  | Complete                                | \$ 100,000                  |
| Total   |   |   | <u><u>\$ 24,460,000</u></u> |

\* Amount shown is for entire project; not just this district

\*\* Partial funding from other sources