

City of Tulsa Purchasing Department 175 E. 2nd Street 15TH Floor Tulsa, OK 74103

IFB 20-815 Modular Offices Streets & Stormwater Department Bid Date: March 12, 2020 Senior Buyer: Ashleigh McCarn amccarn@cityoftulsa.org Please contact if you have any questions

**1. Delivery:** If your bid is accepted and a contract is executed, state the number of days you need to deliver the Goods and /or to begin providing services:

You must be able to deliver the Goods and /or Services as specified in your Bid. Failure to do so may result in City terminating your contract or canceling the Purchase Order, pursuing collection under any performance bond, as well as seeking any other damages to whic it may be entitled in law or in equity.

## 2. Pricing

## (ESTIMATED QUANTITIES FOR EVALUATION PURPOSES ONLY)

			Echo DCL, LLC.		BD Modular Sales and Leasing, LLC				Vanguard Modular Building Systems, LLC		Satellite Shelters, Inc.		Vesta Housing Solutions, LLC		Williams Scotsman, Inc.		Pinnacle Veteran Services, LLC	
ITEM	DESCRIPTION	Estimated Annual Quantity	Unit Cost	Extended Cost	Unit Cost	Extended Cost	Unit Cost	Extended Cost	Unit Cost	Extended Cost	Unit Cost	Extended Cost	Unit Cost	Extended Cost	Unit Cost	Extended Cost	Unit Cost	Extended Cost
1	24' x 56' modular offices	2	\$86,491.00	\$172,982.00	\$78,870.00	\$157,740.00	\$52,704.00	\$105,408.00	\$52,704.00	\$105,408.00	\$75,000.00	\$150,000.00	\$78,865.00	\$157,730.00		\$0.00	\$147,534.00	\$295,068.00
2	Delivery & setup of both modular offices	1	\$34,603.00	\$34,603.00	\$22,622.00	\$22,622.00	\$56,593.00	\$56,593.00	\$56,593.00	\$56,593.00	\$18,000.00	\$18,000.00	\$22,575.00	\$22,575.00		\$0.00	\$63,484.00	\$63,484.00
3	Construct 31' x 12' Deck as per specifications	1	\$26,067.00	\$26,067.00	\$10,998.00	\$10,998.00	\$12,444.00	\$12,444.00	\$12,444.00	\$12,444.00	\$10,000.00	\$10,000.00	\$13,375.00	\$13,375.00		\$0.00	\$11,280.00	\$11,280.00
4	Finish electric installation from meter to both modular offices	1	\$46,947.00	\$46,947.00	\$3,450.00	\$3,450.00	\$21,777.00	\$21,777.00	\$21,777.00	\$21,777.00	\$6,000.00	\$6,000.00	\$19,815.00	\$19,815.00		\$0.00	\$6,600.00	\$6,600.00
TOTAL EXTENDED COST (All costs must be included or your bid will be disqualified)		*\$280,599.00		\$194,810.00		\$196,222.00		\$196,222.00		\$184,000.00		\$213,495.00		\$0.00		\$376,432.00		
Delivery:		45 Days		90	90 Days		drawings, build time 4-6 weeks, transport 1-2 seeks, installation 2- 3 weeks. Estimated completion 10		•							147	Days	
Notes:		*Total cost corrected based on unit price																