

**CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT  
PROJECTS TO BE ADVERTISED JULY 2024 THROUGH SEPTEMBER 2025**

| Project Number             | Project Name   | CD No. | Engineer                    | Budgeted Amount | Planned Adv Date | Revised Date | Actual Adv Date    | Comments                  |
|----------------------------|--|--------|-----------------------------|-----------------|------------------|--------------|--------------------|---------------------------|
|                            | <b>TRANSPORTATION</b>  |        | <b>Doug Helt</b>            |                 |                  |              |                    |                           |
| 2036A0013Z & 2036N1157Z    | Gilcrease Museum Rd - Pine to Apache and MZ 1157 - GMR Bid Package #3  | 1      | Poe                         | \$1,100,000.00  | August-24        |              | August 23, 2024    |                           |
| 144017-K & AW              | Lewis and Admiral intersection and Admiral-Lewis to Harvard  | 3      | BKL                         | \$2,538,090.00  | August-24        |              | August 23, 2024    |                           |
| 2037B0232A                 | Bridge #232A - on 57th W Ave, 0.20 mi north of 31st St S   | 1      | Garver                      | \$900,000.00    | August-24        |              | August 30, 2024    |                           |
| 144017-J                   | Pine - Harvard to Yale   | 3      | Benham                      | \$2,270,000.00  | August-24        |              | August 30, 2024    |                           |
| 144546                     | Maintenance Zone 5046  | 5      | Kimley-Horn                 | \$7,000,000.00  | August-24        |              | August 30, 2024    |                           |
| PL 24-11                   | Skelly Trail Rehabilitation  | 5      | COT                         | \$332,000.00    | September-24     |              | September 06, 2024 |                           |
| 2423X0012Z                 | Safety Training Center Drive Track   | 3      | COT                         | \$3,400,000.00  | September-24     |              | September 27, 2024 |                           |
| 144628-E                   | Maintenance Zone 6028 - East   | 6      | Kimley-Horn                 | \$4,045,000.00  | September-24     |              | October 11, 2024   |                           |
| 144320                     | Maintenance Zone 3020  | 3      | Garver                      | \$3,400,000.00  | September 2024   |              | October 18, 2024   |                           |
| 2036N3004Z                 | Maintenance Zone 3004  | 3      | Marquardt                   | \$1,100,000.00  | October-24       |              | December 20, 2024  |                           |
| 2159FR0315                 | Turkey Mountain Parking Lots   | 2      | Studio 45                   | \$1,600,000.00  | October-24       |              | October 18, 2024   |                           |
| 2036N2056Z                 | Maintenance Zone 2056  | 2      | TEP                         | \$1,800,000.00  | November-24      |              | November 22, 2024  |                           |
| 2036N1153Z                 | Maintenance Zone 1153  | 1      | Poe                         | \$1,960,000.00  | November-24      |              | March 21, 2025     | Design Completion         |
| 2036N1007Z                 | Maintenance Zone 1007  | 1      | COT                         | \$1,000,000.00  | May-25           |              | February 14, 2025  |                           |
| 2036N5027Z                 | Maintenance Zone 5027  | 5      | Wallace                     | \$700,000.00    | November-24      | April-25     |                    | Design Completion         |
| 144213                     | 91st St.- Harvard Ave. to Yale Ave.  | 8      | CEC                         | \$2,500,000.00  | February-25      | June-25      |                    | WL Timing                 |
| 144317-S                   | Maintenance Zone 3017 - South  | 3      | Poe                         | \$2,000,000.00  | March-25         | April-25     |                    | Design Completion         |
| 2036W0001Z                 | Gilcrease Museum Rd - Pine to Admiral Blvd - GMR Bid Package 2   | 1      | Poe                         | \$18,000,000.00 | April-25         | May-25       |                    | Design Completion         |
| 2036N3017Z                 | Maintenance Zone 3017  | 3      | HUB                         | \$2,500,000.00  | April-25         | May-25       |                    |                           |
| 144317-N                   | Maintenance Zone 3017 - North  | 3      | HUB                         | \$2,000,000.00  | June-25          |              |                    |                           |
| 2036N7109Z & 2037B0315Z    | Maintenance Zone 7109 and Bridge 315   | 7      | Keithline                   | \$1,400,000.00  | January-25       | May-25       |                    | Design Completion         |
| 144017-AA                  | 31st St. - Yale Ave. to Sheridan Rd.   | 5      | Garver                      | \$2,700,000.00  | February-25      | April-25     |                    | Signal at Hudson w/ADA    |
| 144017-AO                  | Downtown Projects - Phase 6B - Detroit - Pavement only - 2nd to 13th   | 4      | Poe                         | \$2,300,000.00  | February-25      | June-25      |                    | Design Completion         |
| 144017-M                   | Sheridan Rd. - Apache St. to Pine St.  | 3      | Garver                      | \$1,600,000.00  | March-25         | June-25      |                    | Signal at Virgin w/ADA    |
| 2036D0001Z & 2036D0006Z    | CBD - 4th - Detroit to Lansing & and Lansing - 2nd to 4th  | 4      | Poe                         | \$4,020,500.00  | January-25       | May-25       |                    | WL on Lansing             |
| 144017-Y                   | Harvard Ave - 21st to 31st   | 4      | Poe                         | \$2,600,000.00  | February-25      | April-25     |                    | Design Completion         |
| 144017-U & AY and 144017-T | Phase 1: Peoria Ave. - 11th St. to 21st St. & 21st and Peoria Ave. Intersection<br>Phase 2: Peoria Ave. - Admiral to 11th Street | 4      | Marquardt Engineering, Inc. | \$4,700,000.00  | May-25           |              |                    |                           |
| 144452                     | Maintenance Zone 4152  | 4      | HUB                         | \$3,700,000.00  | February-25      | June-25      |                    | Design Completion         |
| TD-23-0003                 | Traffic Signal at N. Peoria Ave. and Mohawk Blvd   | 1      | TEC                         | \$830,000.00    | April-25         |              |                    |                           |
| 144017-W & AX              | Utica Ave. - 11th St. to 15th St. & 11th and Utica Ave. Intersection   | 4      | BKL                         | \$2,200,000.00  | September-24     | July-25      |                    | AT&T Duct Bank            |
| 144017-AC                  | 41st Street S - Sheridan to Memorial   | 5      | CGA                         | \$2,100,000.00  | October-24       | August-25    |                    | Design Completion         |
| 144017.G & AS              | Union Ave. - Southwest Blvd. to W. 41st St. and 41st St. & Union Ave. Intersection   | 2      | COT                         | \$2,400,000.00  | November-24      | September-25 |                    | PSO and Design Completion |
| 2036N4014Z                 | Maintenance Zone 4014  | 4      | Poe                         | \$1,600,000.00  | January-25       | July-25      |                    | Design Completion         |
| 144949                     | Maintenance Zone 9049  | 9      | Garver                      | \$8,261,948.00  | January-25       | September-25 |                    | Valve engineering ongoing |

**CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT  
PROJECTS TO BE ADVERTISED JULY 2024 THROUGH SEPTEMBER 2025**

| Project Number | Project Name  | CD No. | Engineer | Budgeted Amount | Planned Adv Date | Revised Date | Actual Adv Date | Comments          |
|----------------|---|--------|----------|-----------------|------------------|--------------|-----------------|-------------------|
| 144754         | Maintenance Zone 7054                                     | 7      | Poe      | \$7,000,000.00  | July-25          |              |                 |                   |
| 144017-AO      | Downtown Projects - Phase 7 - Cheyenne - 2 Way Conversion | 4      | Poe      | \$2,300,000.00  | March-25         | August-25    |                 | Design Completion |
| 144317-N       | Maintenance Zone 3017 - North                             | 3      | HUB      | \$2,000,000.00  | June-25          | July-25      |                 | ONG               |
| 2036N4021Z     | Maintenance Zone 4021                                     | 4      | CEC      | \$2,800,000.00  | May-25           | August-25    |                 |                   |
| 2036N1070Z     | Maintenance Zone 1070                                     | 1      | CGA/HUB  | \$2,100,000.00  | April-25         | July-25      |                 | Design Completion |

|  |   |    |                  |  |  |  |  |  |
|--|---|----|------------------|--|--|--|--|--|
|  |   |    |                  |  |  |  |  |  |
|  | TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2024 (FIRST QUARTER FY2025)      | 7  | \$17,540,090.00  |  |  |  |  |  |
|  | TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2024 (SECOND QUARTER FY2025) | 5  | \$11,945,000.00  |  |  |  |  |  |
|  | TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2025 (THIRD QUARTER FY2025)     | 2  | \$2,960,000.00   |  |  |  |  |  |
|  | TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2025 (FOURTH QUARTER FY 2025)           | 15 | \$51,550,500.00  |  |  |  |  |  |
|  | TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2025 (FIRST QUARTER FY 2026)     | 10 | \$32,761,948.00  |  |  |  |  |  |
|  |   |    |                  |  |  |  |  |  |
|  | TOTAL PROJECTS IN FIVE QUARTERS FY25 - FY26   | 39 | \$116,757,538.00 |  |  |  |  |  |