

CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT
PROJECTS TO BE ADVERTISED JULY 2026 THROUGH JUNE 2027

Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Date	Actual Adv Date	Comments
	TRANSPORTATION		Doug Helt					
2036N2131Z, 2036N0149Z, 2036N3082Z, 2036N5026Z, 2036N5033Z	Maintenance Zone Rehabilitation - 2131, 3082, 5026, 5033, 6149	1,3,5,6	Kimley-Horn	\$2,200,000.00	July-26		7/17/2026	
2036N6035Z	Maintenance Zone 6035 - Re-Bid	6	Benham	\$500,000.00	July-26		7/24/2026	
144017-AQ	Pine and Peoria Intersection	1	Garver	\$1,600,000.00	July-26		7/31/2026	
144017-AO	Downtown Projects - Phase 7 - Cheyenne - 2 way conversion	4	Poe	\$2,300,000.00	July-26		8/21/2026	
2036A0066Z, 2036A0069Z, 2036A0097Z, 2036A0099Z, 2036A0100Z, 2036A0107Z	11th St S - 161st E Ave to 193rd E Ave, including the intersections of 161st, 177th, and 193rd. AND 161st E. Ave - 11th St S to 21st St S	6	TEP	\$4,600,000.00	September-26	October-26		
2036N1070Z	Maintenance Zone 1070	1	CGA/HUB	\$2,100,000.00	September-26	October-26		
2036N9036Z	Maintenance Zone 9036	9	CEC	\$3,600,000.00	October-26			
2036N1098Z, 2036N1097Z	Maintenance Zones 1097 and 1098	1	FNI	\$2,100,000.00	October-26			
PL 24-01	Bridge Repair-Gilcrease Expressway at Lansing Bridge 427A	1	Garver	\$224,000.00	October-26			
2036N3011Z	Maintenance Zone 3011	3	Benham	\$2,800,000.00	October-26			
2036A0050Z	Yale Ave - Apache St to Pine St	3	HUB	\$1,300,000.00	October-26			
2036N5016Z	Maintenance Zone 5016	5	Garver	\$4,400,000.00	October-26	November-26		
144452	Maintenance Zone 4152	4	HUB	\$3,700,000.00	November-26			
2036N4022Z	Maintenance Zone 4022	4	BKL, Inc.	\$3,100,000.00	August-26	November-26		
2036N1076	Maintenance Zone 1076	1	Kimley-Horn	\$2,000,000.00	November-26			
2036N1068Z	Maintenance Zone 1068	1	Kimley-Horn	\$2,840,000.00	November-26			
2036N4015Z	Maintenance Zone 4015	4	Garver	\$700,000.00	November-26			
144317-N	Maintenance Zone 3017 - North	3	HUB	\$2,000,000.00	September-26	December-26		
144017-U & AY	Peoria Ave. - 11th St. to 21st St. & 21st and Peoria Ave. Intersection	4	Marquardt Engineering, Inc.	\$2,500,000.00	December-26			
144017-AC	41st Street S - Sheridan to Memorial	5	CGA/HUB	\$2,100,000.00	December-26			
2036A0118Z, 2036A0120Z, 2036A0121Z	Yale Ave - 111th to 121st including the 111th&Yale and 121st&Yale Intersections	8	CEC	\$1,600,000.00	December-26			
TD-24-0001	RiverParks Trail - Eagle Preserve Trail - RAISE Grant	2	Garver/Landplan	\$2,700,000.00	January-27			
2036A0046Z, 2036A0047Z, 2036A0060Z	Admiral Corridor - Sheridan to Mingo - SS4A Grant	3	CEC	\$6,000,000.00	January-27			
2036N9049Z	Maintenance Zone 9049	9	Marquardt Engineering, Inc.	\$3,620,000.00	January-27			
2036A0046Z, 2036A0047Z, 2036A0060Z	Admiral Corridor - Sheridan to Mingo - SS4A Grant	3	CEC	\$6,000,000.00	January-27			
TD-24-0001	RiverParks Trail - Riverside Parkway - RAISE Grant - Phase 5	2	Garver	\$4,500,000.00	January-27			
2036A0076Z & 2036A0124Z	Peoria Ave. - 31st to 41st and 31st Intersection	4,9	Marquardt Engineering, Inc.	\$1,300,000.00	January-27			
144628-W	Maintenance Zone 6028 -West - Phase 2	6	WSB	\$3,500,000.00	February-27			
2036A0033z and 2036A0034Z	Harvard - 71-81 and Harvard 81-91	9	Benham	\$1,750,000.00	February-27			
2036A0021Z, 2036A0022Z, and 2036A0007	N. Harvard Ave - Mohawk Blvd - to 36th St. N. and Apache St - Harvard to Yale	1	PEC	\$1,500,000.00	March-27			
2036A9044Z	Maintenance Zone 9044	9	Benham	\$3,100,000.00	March-27			
TD-24-0001	RiverParks Trail - Multi-Modal Trail - RAISE Grant - Segment A	2	Garver	\$4,900,000.00	April-27			
2036A0078Z, 2036A0080Z, 2036A0085Z	41st and Yale Intersection, 41st St. Yale Ave to Sheridan Ave, and Yale 41st to I-44	5,9	K-H	\$6,000,000.00	April-27			

CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT
PROJECTS TO BE ADVERTISED JULY 2026 THROUGH JUNE 2027

Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Date	Actual Adv Date	Comments
2036N3017Z	Maintenance Zone 3017	3	HUB	\$2,500,000.00	May-27			
TD-24-0001	RiverParks Trail - Vensel Creek Trail - RAISE Grant - Segment D	2	Landplan	\$6,800,000.00	May-27			
2036A0067Z, 2036A0074Z	15th Street Rehabilitation Harvard to Yale including 15th and Harvard	4	Garver	\$2,300,000.00	June-27			Schedule with Fairgrounds and ongoing 15th construction
144017-x and 2036A0075Z	Harvard Ave 15th to 21st St including 21st and Harvard Intersection	4	Garver	\$3,500,000.00	June-27			Schedule with Fairgrounds and ongoing 15th construction
144017-T	Peoria Ave. - Admiral to 11th Street		Marquardt Engineering, Inc.	\$2,300,000.00	June-27			
2036N1071Z	Maintenance Zone 1071	1	PEC	\$1,780,000.00	June-27			

	TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2026 (FIRST QUARTER FY2027)	4	\$6,600,000.00
	TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2026 (SECOND QUARTER FY2027)	17	\$41,440,000.00
	TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2027 (THIRD QUARTER FY2027)	10	\$33,970,000.00
	TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2027 (FOURTH QUARTER FY 2027)	8	\$30,080,000.00
	TOTAL PROJECTS IN FOUR QUARTERS FY27	39	\$112,090,000.00